



### SJECCD 18-Month Look Ahead Construction Related Projects

Updated 6/12/2019

Dates Subject to Change - Please Check Website <http://www.sjeccd.edu/business-community> for Most Recent Update. **Bold Large Text = Current Bid.** *Orange (or Red) Text = Starting within 1 Month.* *Red Text and Yellow Highlights = Changed from Last Version* (Contact Sam Ho at 408-375-2768)

Project Number	Bid Title	Campus	Description	Estimated Value of Project	Required Contractors	Bid Contact - Name/Email	Design					2 Week Notice to Bid	Construction							
							RFP Publish Date	Submittal Due Date	Interview Date	Board Award for Designer	Estimated Design Completion		Bid Publish Date	Pre Bid Job Walk Date	Q&A Last Date	Bid Due Date	Board Award for Construction	Estimated Construction Start Date	Estimated Completion Date	
46	TBD	EVC	Cellphone charging stations	TBD	Design Services - Informal	Ty Taylor	N/A	N/A	N/A	N/A	6/21/2019	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
47	32144	EVC	Painting Phase I	\$ 5,700,000	Designer	Ty Taylor	1/22/2019	N/A	N/A	3/13/2019	6/15/2019	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
48					Painter		N/A	N/A	N/A	N/A	TBD	5/16/2019	6/4/2019	6/10/2019	6/19/2019	7/9/2019	7/11/2019	10/1/2019		
50	TBD	District	Conduct utility and topography surveys	TBD	Survey	Jimmy Duong jduong@gilbaneco.com	4/2/2019	5/15/2019	N/A	TBD	TBD	TBD	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
51	31322	District	District wide application of access and intrusion control system (combination of video cameras, key fobs, alarms, etc.)	\$ 825,396	Consultant Services	TBD	N/A	N/A	N/A	4/17/2019	10/31/2019	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
					Construction		N/A	N/A	N/A	N/A	N/A	TBD	TBD	TBD	TBD	TBD	12/2019	TBD		